


**CrossCom National (800) 820 9229****VFT #:62318 [0] Intellicomm LLC****Workorder #: P10349928****Target Corporation [TGT1453]****CUSTOMER INFORMATION:**

Customer: Target Corporation  
Site: Target #1453  
Address: 3065 Atlanta Hwy  
City, State - Zip: Athens, GA - 30606  
Corner Address:

Requested By: 65529  
Problem Code: 100 Misc Multi-Site Project  
Phone: 706-208-9379

**CROSSCOM NATIONAL INFORMATION:**

Contact: Samantha Gerrity

Question Call: 800-820-9229

**Log In and Out via IVR at 1-800-820-9229**

**BRIEF STATEMENT OF WORK & COMMENTS**

2021 Target Bundle C2: AP Camera (Qty 8 w AVM) - 43034

Cash Office - Vestibule AVM {AP 303} AVM T1453AVM0001 INT-AVM-WALL  
Cash Office - Vestibule {AP 302} XND-L6080 T1453CAM0114 INT-L6080-CEILING-TILE-8  
Cash Office - Room {AP 400} XND-L6080 T1453CAM0115 INT-L6080-CEILING-TILE-8  
Control Room {AP 401} XND-L6080 T1453CAM0116 INT-L6080-CEILING-TILE-8  
AP - Booking Room {AP 403} XND-L6080 T1453CAM0117 INT-L6080-CEILING-TILE-8  
AP - Camera Room {AP 549} XND-L6080 T1453CAM0118 INT-L6080-CEILING-TILE-8  
Stockroom - Fire Aisle {AP 681} XND-L6080 T1453CAM0119 INT-L6080-WALL  
Cash Office - Counting Table/Camera Ready Dome {AP550} - Cable run and Dome only

Run all front end camera data cables to the Control Room. Run Stockroom cameras cable to the nearest IDF/Switch. Plug into any open port and provide for Crosscom to configure into their Security Desk.  
Work with Crosscom level 2 to do camera angle adjustments.

AVM - The monitor requires its own power cable, the decoder on the back of the unit will be POE. Connect to the left port on the 3 port mini switch on the back of the monitor. Run power cable to the control room, install power supply in control room. However, if there is an existing power supply in the room you can use that. Power supplies can have up to 3 AVMs connected. We will ship back the power supply if it was not used.


\*\*\*NOTE If any of the offices has hard ceiling and we can not install the ceiling tile domes, please notify Crosscom.

The equipment not sent by Crosscom. If any parts missing, let Crosscom know so we can order them.

For your deliverables (pictures of the installed cameras and domes) please provide a tag in the pictures (example hold up a sheet of paper with store number and the camera name) Thanks!

**TRIP INFORMATION**

Arrival Date	Arrival Time	Time Zone	Trip Description	# Of Tech
--------------	--------------	-----------	------------------	-----------

**TECHNICAL NOTES:****HARD START!!**

AP Camera Scope: Tech will be replacing pre-determined analog security cameras with qty 7 digital cameras. Uninstall analog security camera and fixture and install net-new domed security cameras in various locations. If applicable, also install Personal View Monitor (PVM). Perform new cable run from newly installed camera to nearest IDF or MDF. Target to supply prints of camera locations and requested cable runs.

If new camera will be installed over sales floor, that location will need to be completed first prior to store opening or after closing. Lift will be provided.

**Install Expectations:**

Tech provides ladder or lift provided if needed

Find existing cameras in scope for refresh

Unbox and stage new camera

Uninstall analog camera

Install new camera

Perform Cat6a cable run back to prescribed IDF or MDF.

Plug network cable into camera

Once plugged in, work with Deployment Support to configure camera and to align camera shot

Removed Devices to be placed on CRC pallet

Install PVM for Team Member Door, Trucker Door AP Holding Room & Cash Office Vestibule scopes.

\* Trip: 2 technicians are required for (1) trip after hours (2nd night if required).

\* Materials: CrossCom will provide cabling materials; VFT will provide miscellaneous cable management


\* Special tools: Laptop w/ aircard, digital camera, Cat 6 cable tester with downloadable results. Ladders (6', 8' & 12'), Label Maker

\* The technicians will log in and out with the CrossCom National Project Team @ 800-820-9229.

\* Deliverables will be required to validate work completion and craftsmanship. All deliverables must be uploaded through the vendor portal prior to leaving the work site. Failure to provide deliverables will result in non-payment.

**MATERIAL ON ORDER**

Part Name	Part Description	Provided by	Quantity
0231444921-11101258	Berk-Tek Cat 6A 4P-24 PVC Cable - White f/Target	CrossCom	0.00
0231444921-11101258-500	Berk-Tek Cat 6A 4P-24 PVC Cable - 500 Ft White f/Target	CrossCom	1000.00
0231444921-31091	Velcro USA 3/4 Inch White Velcro 25 Yards f/Target	CrossCom	8.00
0231444921-410802IP	Leviton 2 Port Face Plate Ivory f/Target	CrossCom	0.00
0231444921-41084BI	Leviton Blank Insert Ivory - Pk 10 F/Target	CrossCom	0.00
0231444921-410891IP	Leviton Single Port Surface Mount Box Ivory f/Target	CrossCom	16.00
0231444921-410892IP	Leviton 2 Port Surface Mount Box Ivory f/Target	CrossCom	0.00
0231444921-5200UE008U1000-500	Belden 16-2C Stranded PVC Gray 500 Ft Cable f/Target	CrossCom	500.00
0231444921-6AS10-5L	Ortonics Cat 6A Snagless Patch Cord - 5 Ft Blue f/Target	CrossCom	8.00
0231444921-6AS10-7L	Ortonics Cat 6A Snagless Patch Cord - 7 Ft Blue f/Target	CrossCom	8.00

**SPECIAL TOOLS**

Description	Provided by
Laptop with Air Card	VFT
Digital Camera	VFT
CAT6 Cable Tester with downloadable results	VFT
Lift	CrossCom
Ladders, 6', 8' & 12'	VFT
Label Maker	VFT

**OPTIONAL ITEMS**

Confirm with CrossCom before performing any of these activity.

Description
None

**DELIVERABLES**

Required before last trip checkout.

Description	Acceptance Criteria	Type
Delivery & Acceptance		Delivery & Acceptance
Cable Test Results - CAT 6A	All Must show PASS	Cable Certification
Photo of new installed Camera #1	5ft - 8ft away - must show camera installed correctly & in correct spot. **MUST SHOW NOTECARD IN EACH PHOTO W/ LOCATION & DROP #!! Analog must be removed.	Pictures
Photo of new installed Camera #2	5ft - 8ft away - must show camera installed correctly & in correct spot. **MUST SHOW NOTECARD IN EACH PHOTO W/ LOCATION & DROP #!! Analog must be removed.	Pictures
Photo of new installed Camera #3	5ft - 8ft away - must show camera installed correctly & in correct spot. **MUST SHOW NOTECARD IN EACH PHOTO W/ LOCATION & DROP #!! Analog must be removed.	Pictures
Photo of new installed Camera #4	5ft - 8ft away - must show camera installed correctly & in correct spot. **MUST SHOW NOTECARD IN EACH PHOTO W/ LOCATION & DROP #!! Analog must be removed.	Pictures
Photo of new installed Camera #5	5ft - 8ft away - must show camera installed correctly & in correct spot. **MUST SHOW NOTECARD IN EACH PHOTO W/ LOCATION & DROP #!! Analog must be removed.	Pictures
Photo of new installed Camera #6	5ft - 8ft away - must show camera installed correctly & in correct spot. **MUST SHOW NOTECARD IN EACH PHOTO W/ LOCATION & DROP #!! Analog must be removed.	Pictures
Photo of new AVM installed #1 (if applicable)	5ft - 8ft away - must show AVM installed correctly with content on monitor	Pictures
Photo of old equipment CRC pallet	5ft - 8ft away - must show old analog cameras & monitors on CRC pallet	Pictures



Photo of new AVM installed #2 (if applicable)	W/ LOCATION & DROP #!! Analog must be removed. 5ft - 8ft away - must show AVM installed correctly with content on monitor	Pictures
Photo of new installed Camera #8	5ft - 8ft away - must show camera installed correctly & in correct spot. **MUST SHOW NOTECARD IN EACH PHOTO W/ LOCATION & DROP #!! Analog must be removed.	Pictures



Trip #	Date	On-Site At	Off-Site At	Manager Signature
--------	------	------------	-------------	-------------------

Manager Printed Name

Description of Work:

Additional Trip Required? Yes / No

Customer Abuse(Circle): Yes No

Explain: \_\_\_\_\_

Trip #	Date	On-Site At	Off-Site At	Manager Signature
--------	------	------------	-------------	-------------------

Manager Printed Name

Description of Work:

Additional Trip Required? Yes / No

Customer Abuse(Circle): Yes No

Explain: \_\_\_\_\_

**CHECKLIST**

1. Name of the Store Lead that escorted you to the equipment? (Include title; PML, SD, AP etc) \_\_\_\_\_
2. How many AP Cameras did you replace? \_\_\_\_\_
3. Name the locations where you installed a new AP Cam? \_\_\_\_\_
4. Did you install PVMs? If so, how many and where? \_\_\_\_\_
5. Was there already an existing power supply for AVM? Yes / No
6. Did you remove all old / analog cameras and place them on CRC pallet? Yes / No
7. Did you supply any materials? If so, what and how much \$?: \_\_\_\_\_
8. Did you experience any delays? If so, what? \_\_\_\_\_
9. Is a revisit needed? If so why and when? Is a lift needed? \_\_\_\_\_
10. Who from Crosscom Deployment Support validated configurations and camera views? \_\_\_\_\_
11. Were any ceilings hard ceilings? I.e cash office? If so, did you use "workaround doc"? \_\_\_\_\_
12. Did you install a AP550 Counting table cable run and dummy dome above safe? Confirm you uploaded a photo too. \_\_\_\_\_
13. Confirm your deliverables are labaled with specific location or drop #? Yes / No

**CrossCom National (800) 820-9229**

**VFT #:62318 [0] Intellicomm LLC**

**Workorder #: P10349928**

**Target Corporation [TGT1453]**



15. Name of the Store Lead that signed your paperwork? (Include title; PML, SD, AP etc) \_\_\_\_\_

Comments:

\_\_\_\_\_  
Manager Signature

\_\_\_\_\_  
Date and Time

\_\_\_\_\_  
Technician Signature

\_\_\_\_\_  
Date and Time